

Construction Schedule
Rumford - Downtown Infrastructure



Project No.:	27201.00											START ACTIVITY												
Week Ending:	5/12/2018											CPT ACTIVITY												
Resident:	Gary Violette																							
Superintendent:	Chris Lynch	5/19					5/26						6/2					6/9						
WORK DESCRIPTION																								
Activity/Equipment/ Personnel		M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F			
Water System																								
Temp Water On River and Hartford ST		x	x																					crew 1
Drainage System																								
Drain Lines On River St												x	x	x	x	x	x	x	x	x	x			crew2
Drain on Hartford St																	x	x	x	x	x			crew 3
Sewer System																								
Sewer Line Installation on River ST		x	x	x	x	x	x	x	x	x	x													crew 2
Sewer Line Installation on Hartford St							x	x	x	x	x	x	x	x	x	x								crew 3
Sewer services on River & Hartford St				x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x	x			crew 1
Earthwork																								
Sidewalk Improvements																								