Construction Schedule

Rumford - Downtown Infrastructure

SARGENT CORPORATION
Excellence for Generations.

Project No.:	27201.00
Week Ending:	5/26/2018
Resident:	Gary Violette
Superintendent:	Chris Lynch

START ACTIVITY
CPT ACTIVITY

WORK DESCRIPTION	6/2						6/9						6/16						6/23						COMMENTS
Activity/Equipment/ Personnel	M	T	W	T	F		M	T	W	T	F		M	T	W	T	F		M	T	W	T	F		
Water System																									
Water on River																			x	x	x	x	x		crew 2
Drainage System																									
Drain Lines On River St										x	x		x	x	x	x	x								crew2
Drain on Hartford St													x	x	x	x	x		x	x	x	x	x		crew 3 crew 1
Sewer System																									
Sewer Line Installation on River ST	x	x	x	x	x		x	x	x																crew 2
Sewer Line Installation on Hartford St	x	x	x	x	x		x	x	x	x	x														crew 3
Sewer services on River & Hartford St	x	x	x	x	x		x	x	x	x	x		x	x	x	x	x								crew 1
Earthwork																									
Sidewalk Improvements																									